



State of South Carolina Contribution Expenditure Report

This form is designed to collect the quarterly and annual expenditure reports required by South Carolina in accordance with Proviso 117.21 of the appropriations act and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution to the designation organization at the end of year quarter and by June 30, 2025.

Contribution Information		
Amount	State Agency Providing the Contribution	Purpose
\$1,000,000.00	P280 - Department of Parks, Recreation, and Tourism	Lindsay Pettus Greenway-Greenway Expansion (Phase 2)

Organization Information	
Entity Name	Lindsay Pettus Greenway, Inc.
Address	P O Box 76
City/State/Zip	Lancaster, SC 29721
Website	www.lindsaypettusgreenway.org
Tax ID#	47-3828388
Entity Type	Nonprofit Organization

Organization Contact Information	
Name	Sherri Gregory
Position/Title	Executive Director
Telephone	803-804-9248
Email	Sherri.Gregory@LindsayPettusGreenway.org

Reporting Period	
Reporting Period	Quarter 4: April 1, 2025 - June 30, 2025

Accounting of how the funds have been spent:							
Description (Attach additional detail for subgrantees and affiliated nonprofits)	Budget	Expenditures					Balance
		Quarter 1	Quarter 2	Quarter 3	Quarter 4	Total	
Construction of trail segment from Forest Drive to Marion Sims Drive:						\$0.00	\$0.00
General Requirements	\$48,768.00	\$9,615.90		\$22,514.57	\$16,637.53	\$48,768.00	\$0.00
Site Work	\$125,049.00	\$48,925.00		\$3,135.00	\$5,886.20	\$57,946.20	\$67,102.80
Concrete	\$23,514.00			\$23,395.77	\$118.23	\$23,514.00	\$0.00
Metals	\$62,786.00	\$25,304.20		\$37,481.80	\$0.00	\$62,786.00	\$0.00
Woods and Plastics (boardwalk)	\$639,973.00			\$513,473.29	\$126,499.71	\$639,973.00	\$0.00
Construction Contingency	\$99,910.00					\$0.00	\$99,910.00
						\$0.00	\$0.00
						\$0.00	\$0.00
Grand Total	\$1,000,000.00	\$83,845.10	\$0.00	\$600,000.43	\$149,141.67	\$832,987.20	\$167,012.80

Explanation of any unspent funds (to be provided only if unspent funds remain at the end of the fiscal year) :
Project is still ongoing. Construction is expected to be completed by August 31, 2025.

Expenditure Certification
The Organization certifies that the funds have been expended in accordance with the Plan provided to the Agency Providing the Distribution and for a public purpose.

Sherri Gregory
Signature
Sherri C Gregory
Printed Name

Executive Director
Title
6-Jul-25
Date