



Organization Contact Information	
Contact Name	Kevin Bowie
Position/Title	Executive Director
Telephone	843-762-8036

<u>X</u> Project is underway	<u>    </u> Project is complete, funds are exhausted	Project completion date <u>    </u> <u>Winter 2026</u>
<u>    </u> Project yet to be started	Estimated start date <u>    </u>	Estimated completion date <u>    </u>

The Edisto Island Recreation Facility project is underway. At this point, none of the \$2,000,000 has been spent. Charleston County Park & Recreation Commission (CCPRC) has committed to contribute \$500,000 to the project. With the \$500,000, CCPRC hired Davis & Floyd for site plan development. The project is in the design development and permitting stage. To date, \$85,764.89 of the Davis and Floyd \$275,000 contract has been expended.

The Organization certifies that the funds have been expended in accordance with the plan provided to the agency providing the distribution and for a public purpose.

6/28/2024

---

Date