

## State of South Carolina Fiscal Year Spending Report

This form is designed to collect the information required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution for the designated organization. The state agency providing the contribution should use this form to collect fiscal year spending information from the designated organization.

Contribution Information									
Amount	State Agency Providing the Contribution	Earmark name							
		Manchester Trailways							

Organization Information						
Entity Name	Sumter County					
Address	13 E. Canal Street					
City/State/Zip	Sumter, SC 29150					
Entity Type	County					

Organization Contact Information					
Contact Name	Marcelina James				
Position/Title	Grants Administrator				
Telephone	803-436-2404				

Expenditures

Description	Budget	PISCAL YEAR ZUZS	FISCAL Year 2020	FISCAL TEAT ZUZ/	1670 1	Balance					
Manchester Trailways Improvements	\$25,000.00	\$24,283.33			\$24,283.33	\$716.67					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
			-		\$0.00	\$0.00					
		-			\$0.00 \$0.00	\$0.00 \$0.00					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
					\$0.00	\$0.00					
Grand To	tal \$25,000.00	\$24,283.33	\$0.00	\$0.00	\$24,283.33	\$716.67					
x Project is underway Project is complete, funds are	exhausted		Project completion								
Project yet to be started Estimated start date			Estimated completion date 12/31/2025								
Please provide a detailed spending summary, goals that were accomplished, and how the expenses benefit the public. If project is yet to be started, provide an explanation.  Electrical power generatoin equipment has been purchased and installed for 8 additional campsites. Installation included a new 200 AMP service pole and 4-30 AMP RV pedestals. In addition, mobilization, grade, setup, form, pour and finish of 6" (20x30) completed to upgrade and make improvements to teh dump station to meet sanitation requirements for disposal of black water.  Installation has been completed for the icemaker in the clubhouse. 50 picnic tables have been order and installed for the expanded campsites.											
SHIPSTON THE PROPERTY OF THE P	Organizatio	n Certifications	ALL NOTES		The State of the S						
The Organization certifies that the funds have been expende	Grants Administr	27 27 27 27 27	o the agency provid	ing the distribution a	and for a public purpo	ose,					
Marcelina James Printed Name	6/27/2025 Date										