

Robert J. Wolfe Printed Name

## State of South Carolina Fiscal Year Spending Report

This form is designed to collect the information required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution for the designated organization. The state agency providing the contribution should use this form to collect fiscal year spending information from the designated organization.

	Contribution Information								
Amount	State Agency Providing the Contribution	Earmark name							
	P280 - Department of Parks, Recreation, and Tourism	Town of Cheraw - Downtown Revitalization							

Accounting of how the funds have been spent:

	Organization Information
Entity Name	Town of Cheraw
Address	200 Market Street / PO Box 219
City/State/Zip	Cheraw, SC 29520
Entity Type	Municipality

	Organization Contact Information
Contact Name	Robert Wolfe
Position/Title	Town Manager
Telephone	843-537-7283

Description		Expenditures				
Description	Budget	Fiscal Year 2025	Fiscal Year 2026	Fiscal Year 2027	Total	Balance
chitectural Egnineering Fees	\$110,000.00	\$36,750.00			\$36,750.00	\$73,250
nstruction Fees	\$800,000.00	\$0.00			\$0.00	\$800,000
nstruction Contingency	\$90,000.00	\$0.00			\$0.00	\$90,000
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
					\$0.00	\$0
	4			40.00	\$0.00	\$0
Grand Total	\$1,000,000.00	\$36,750.00	\$0.00	\$0.00	\$36,750.00	\$963,250
Please provide a detailed spending summary, goals that were accome	iplished, and how	the expenses ben	efit the public. If s	roject is yet to be star	rted, provide an exp	lanation.
					ire complete, and nov	v mechanical
During the period between October 1, 2024 and June 25, 2025, the Town of Ch plumbing, and electrical plans are be					are complete, and nov	v mechanical,
plumbing, and electrical plans are be	eing finalized. We a	re still on track to be	gin construction by	the end of 2025.		v mechanical
	eing finalized. We a	re still on track to be	gin construction by	the end of 2025.		v mechanical,

11-Jun-25 Date