



State of South Carolina Fiscal Year Spending Report

This form is designed to collect the information required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution for the designated organization. The state agency providing the contribution should use this form to collect fiscal year spending information from the designated organization.

Contribution Information		
Amount	State Agency Providing the Contribution	Earmark name
\$1,500,000.00	P280 - Department of Parks, Recreation, and Tourism	Main Street Resiliency Project

Organization Information	
Entity Name	TOWN OF SUMMERVILLE
Address	200 S. MAIN STREET
City/State/Zip	SUMMERVILLE, SC 29483
Entity Type	Municipality

Organization Contact Information	
Contact Name	Frank Neal
Position/Title	Director of Community & Economic Development
Telephone	843.851.4308

Accounting of how the funds have been spent:						
Description	Budget	Expenditures			Total	Balance
		Fiscal Year 2025	Fiscal Year 2026	Fiscal Year 2027		
Engineering Design Phase	\$100,000.00	\$100,000.00			\$100,000.00	\$0.00
ROW Acquisition/ Easements	\$250,000.00	\$0.00			\$0.00	\$250,000.00
Underground Burial of Utilities	\$150,000.00	\$0.00			\$0.00	\$150,000.00
Construction Phase	\$1,000,000.00	\$0.00			\$0.00	\$1,000,000.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
Grand Total	\$1,500,000.00	\$100,000.00	\$0.00	\$0.00	\$100,000.00	\$1,400,000.00

☐ Project is underway ☐ Project is complete, funds are exhausted ☐ Project completion date _____



☒ Project yet to be started ☐ Estimated start date _____ ☐ Estimated completion date _____



Please provide a detailed spending summary, goals that were accomplished, and how the expenses benefit the public. If project is yet to be started, provide an explanation.

The Town has hired an engineering firm to lead the Main Street Resiliency Project. A preliminary design has been completed and used to solicit public input. The project is projected to be fully completed at the first of 2027.

Organization Certifications

The Organization certifies that the funds have been expended in accordance with the plan provided to the agency providing the distribution and for a public purpose.


Organization Signature

Printed Name


Title

Date