



State of South Carolina Fiscal Year Spending Report

This form is designed to collect the information required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution for the designated organization. The state agency providing the contribution should use this form to collect fiscal year spending information from the designated organization.

Contribution Information

Amount	State Agency Providing the Contribution	Earmark name
\$4,000,000.00	P280 - Department of Parks, Recreation, and Tourism	City of Mauldin Multi-Purpose Stadium Project

Organization Information

Entity Name	City of Mauldin
Address	5 East Butler Road
City/State/Zip	Mauldin, SC 29662
Entity Type	Municipality

Organization Contact Information

Contact Name	Seth Duncan
Position/Title	City Administrator
Telephone	864-775-0338

Accounting of how the funds have been spent:

Description	Budget	Expenditures			Total	Balance
		Fiscal Year 2024	Fiscal Year 2025	Fiscal Year 2026		
Construction of a multi-purpose stadium in the City of Mauldin	\$4,000,000.00	\$0.00	\$1,940,059.92	\$2,360,147.91	\$4,300,207.83	-\$300,207.83
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
Grand Total	\$4,000,000.00	\$0.00	\$1,940,059.92	\$2,360,147.91	\$4,300,207.83	-\$300,207.83

Project is underway Project is complete, funds are exhausted Project completion date _____

Project yet to be started Estimated start date _____ Estimated completion date May 2026

Please provide a detailed spending summary, goals that were accomplished, and how the expenses benefit the public. If project is yet to be started, provide an explanation.

The City of Mauldin signed a development agreement in October 2024 with Hughes Development and Greenville Pro Soccer for the construction of a multi-pupose stadium in the City of Mauldin. Since entering the agreement, site due diligence activities including surveys, geotechnical borings, Phase 1 ESA studies, and traffic studies have taken place. Construction on the project began July 2025 and is estimated to be complete by end of 2026. Though construction is still underway, funds through this State Appropriation have been fully expended as of October 2025 and contributed to the pre-construction, engineering, design, and construction of the project. The City of Mauldin, along with its partners, are excited to bring sports and entertainment opportunities to Mauldin and the Upstate of South Carolina by constructing the stadium in an effort to increase tourism and enhance the quality of life for residents.

Organization Certifications

The Organization certifies that the funds have been expended in accordance with the plan provided to the agency providing the distribution and for a public purpose.


Organization Signature

City Administrator
Title

Seth Duncan
Printed Name

8-Dec-25
Date