

State of South Carolina Fiscal Year Spending Report

This form is designed to collect the information required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution for the designated organization. The state agency providing the contribution should use this form to collect fiscal year spending information from the designated organization.

		Contribution Information	
Amount	State Agency Providing the Contribution		Earmark name
\$500,000.00	P280 - Department of Parks, Recreation, and Tourism	Boiling Springs Community Park Improvements	

Organization Information					
Entity Name	Spartanburg County Parks Department				
Address	9039 Fairforest Road				
City/State/Zip	Spartanburg, SC 29301				
Entity Type	County				

Organization Contact Information					
Contact Name	Mike Nation				
Position/Title	Senior Project Manager				
Telephone	864.384.3568				

			Expenditures				
	Description	Budget	Fiscal Year 2024	Fiscal Year 2025	Fiscal Year 2026	Total	Balance
Architect Services		\$11,500.00	\$11,500.00			\$11,500.00	\$0.00
Building Renovations		\$325,280.00		\$325,280.00		\$325,280.00	\$0.00
Accoustic Panels		\$13,816.50		\$13,816.50		\$13,816.50	\$0.00
Flag Pole Lighting		\$3,768.89		\$3,768.89		\$3,768.89	\$0.00
Additional Park Improvements (see summary below)		\$145,634.61		45,7 65.65		\$0.00	\$145,634.63
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
G	rand Total	\$500,000.00	\$11,500.00	\$342,865.39	\$0.00	\$354,365.39	\$145,634.61

	Grand Total \$500,000.00	\$11,500.00	\$342,865.39	\$0.00	\$354,365.39	\$145,634.61		
X Project is underway	Project is complete, funds are exhausted	Р	roject completion date		31-Dec-25			
Project yet to be started	Estimated start date	E	stimated completion d	ate				
Please provide a detaile	d spending summary, goals that were accomplished, and explana		es benefit the public	. If project is yet	to be started, pro	ovide an		
afterschool programs, summ interior of the existing Communit	Improvements made on the project to date have been a 1,464 SF addition to the Park's Community building. The addition will be used as a separate meeting room for afterschool programs, summer youth camps, and boys and girl scouts. This addition also included an ADA restroom that is accessible by park users. Improvements were also made to nterior of the existing Community Building by adding acoustical panels to the main room to approve the sound quality. This room is used by the 50+ Senior group several times a week, and can also be rented for events by the community. Future improvements that will be part of this project will be the installation of flagpole lighting, sealcoating and restriping the existing parking lot,							
	adding three paved areas for picnic tables that will have a shad	le structures, and ti	he repaving of the exist	ing walking trails.				
The Organization ce	rtifies that the funds have been expended in accordance with the	e plan provided to	the agency providing th	e distribution and f	or a public purpose			

Organization Signature

JON M. WOODS BY

Printed Name

PARKS + REC. DIRECTOR

3-Jun-25 Date