



State of South Carolina Fiscal Year Spending Report

This form is designed to collect the information required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution for the designated organization. The state agency providing the contribution should use this form to collect fiscal year spending information from the designated organization.

Contribution Information

Amount	State Agency Providing the Contribution	Earmark name
\$695,000.00	P280 - Department of Parks, Recreation, and Tourism	TOWN OF CLOVER ROOSEVELT COMMUNITY PARK FIELD LIGHTING REPLACEMENT

Organization Information

Entity Name	TOWN OF CLOVER
Address	116 BETHEL STREET
City/State/Zip	CLOVER SC 29710
Entity Type	Municipality

Organization Contact Information

Contact Name	ZACK LESTER III
Position/Title	TOWN ADMINISTRATOR
Telephone	(803)222-9495

Accounting of how the funds have been spent:

Description	Budget	Expenditures				Balance
		Fiscal Year 2024	Fiscal Year 2025	Fiscal Year 2026	Total	
TOC Roosevelt Community Park Field Lighting Replacement	\$695,000.00				\$0.00	\$695,000.00
Musco Sports Lighting, LLC (light system materials)		\$394,647.00			\$394,647.00	-\$394,647.00
SA Fence, LLC (tree & debris removal around lights)		\$6,000.00			\$6,000.00	-\$6,000.00
Musco Sports Lighting, LLC (light system installation)		\$204,101.00			\$204,101.00	-\$204,101.00
SA Fence, LLC (security fence for control panel)		\$2,150.00			\$2,150.00	-\$2,150.00
The Lighting Co & Electrical Const. LLC (upgrade & re-route service)		\$4,897.26			\$4,897.26	-\$4,897.26
The Lighting Co & Electrical Const. LLC (wire scoreboards)		\$1,635.00			\$1,635.00	-\$1,635.00
The Lighting Co & Electrical Const. LLC (trail Lighting)		\$862.50			\$862.50	-\$862.50
The Lighting Co & Electrical Const. LLC (field light repair)		\$7,772.50			\$7,772.50	-\$7,772.50
					\$0.00	\$0.00
Grand Total	\$695,000.00	\$622,065.26	\$0.00	\$0.00	\$622,065.26	\$72,934.74

☒ Project is underway

☐ Project is complete, funds are exhausted

Project completion date _____

☐ Project yet to be started

Estimated start date _____

Estimated completion date June 30 2026

Please provide a detailed spending summary, goals that were accomplished, and how the expenses benefit the public. If project is yet to be started, provide an explanation.

As part of ongoing recreation improvements benefiting the Clover community, new LED lighting has been successfully installed in our Parks. The work detailed above has been completed and invoices have been paid in full. The Musco Lighting systems installed on Field #1 and Field #2 replaced lighting fixtures that were over 30 years old. Additionally, Field #3, formerly without any lighting, has now been outfitted with the new LED lighting system. This enhancement has significantly expanded the programming capacity of Clover Parks and Recreation (CPRD), particularly as Field #3 is the only facility capable of accommodating games that require 90-foot bases. Prior to this upgrade, CPRD could only schedule 1 (one) 15U baseball game per evening. With the new lighting, this field now serves as a versatile overflow venue for a range of programs, including youth baseball (ages 8-15), adult co-ed softball, church league softball, and adult co-ed kickball. Trail Lights have been updated along the only naturally-wooded walking trail in CPRD, which greatly improves overall safety, accessibility, and decreases liability and the likelihood for accidents. Repairs made to the 3 (three) soccer field lights has made a tremendous effect in resolving safety concerns due to low-light issues and mitigating recurring costly repair needs. The remaining \$72,934.74 of the earmarked funds will be used for additional recreational improvements for dilapidated park facility infrastructure, specific to restrooms, office, concessions, seating and scorekeeper areas. CPRD is currently awaiting engineered plans and specifications for this project which will address critical structural, accessibility, and functional deficiencies. Once finalized, these improvements will further enhance the safety, usability, aesthetics, and overall experience of park patrons and support continued growth in programming and community use. These improvements and future improvements, represent a major step forward in meeting the needs of a growing and active community.

Organization Certifications

The Organization certifies that the funds have been expended in accordance with the plan provided to the agency providing the distribution and for a public purpose.



Organization Signature

TOWN ADMINISTRATOR
Title

ZACK LESTER III
Printed Name

6/25/2025
Date