



Amount	State Agency Providing the Contribution	Earmark name
	P280 - Department of Parks, Recreation, and Tourism	

Organization Contact Information	
Contact Name	Adam Lambright
Position/Title	Director of Finance & Administration
Telephone	864-250-4918

Description	Budget	Fiscal Year 2025	Fiscal Year 2026	Fiscal Year 2027	Total	Balance
Arena Bowl Seat Replacement (FY 2026 completion)	\$5,000,000.00	\$2,948,708.79			\$2,948,708.79	\$2,051,291.21
Arena Lapendary (sound) Panel Replacement (FY 2026 completion)					\$0.00	\$0.00
Arena Bowl Painting (FY 2026 completion)					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
Grand Total	\$5,000,000.00	\$2,948,708.79	\$0.00	\$0.00	\$2,948,708.79	\$2,051,291.21

Project yet to be started      Estimated start date \_\_\_\_\_      Estimated completion date Late Summer 2003

The Greenville Arena District ("GAD") opened the Arena in 1998 and the Arena has had no significant improvements to the Arena bowl since inception. The seating and sound panels are original and are in tremendous need of replacement. In an effort to modernize the facility to benefit all patrons who attend events/graduations/etc the seats and panels need to be replaced. GAD issued a formal RFP for Arena Bowl seating and a RFP for Lapendary panels during the summer/fall of 2024. Due to lead times GAD has made payments to Irwin seating of \$2,948,708.79 for production and the seating install is set to begin on June 9, 2025. GAD has not made a payment yet to MDI for Lapendary panels but those panels are set to begin install in late July 2025 and be completed in August 2025. Both of these projects will significantly upgrade the look and comfortability for patrons as well as increase the sound quality. Lastly, to complete the expenses for our Funding, we will need to paint the entire arena bowl to match the new seat color and panel color as well as update the section signage. These improvements will significantly update the customer/public facing look and feel of the Arena to accomplish a more modern experience for all.

The Organization certifies that the funds have been expended in accordance with the plan provided to the agency providing the distribution and for a public purpose.

Director of Finance & Administration  
Title

6/4/2025  
Date