



### State of South Carolina Fiscal Year Spending Report

This form is designed to collect the information required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution for the designated organization. The state agency providing the contribution should use this form to collect fiscal year spending information from the designated organization.

#### Contribution Information

Amount	State Agency Providing the Contribution	Earmark name
	P280 - Department of Parks, Recreation, and Tourism	

#### Organization Information

Entity Name	Greenville Arena District
Address	650 N. Academy Street
City/State/Zip	Greenville, SC, 29601
Entity Type	Special Purpose District

#### Organization Contact Information

Contact Name	Adam Lambright
Position/Title	Director of Finance & Administration
Telephone	864-250-4918

#### Accounting of how the funds have been spent:

Description	Budget	Expenditures			Total	Balance
		Fiscal Year 2025	Fiscal Year 2026	Fiscal Year 2027		
Arena Bowl Seating Replacement & Painting (FY 2026 completion)	\$3,605,307.81	\$2,948,708.79	\$656,599.02		\$3,605,307.81	\$0.00
Arena Lapidary (sound) Panel Replacement (FY 2026 completion)	\$1,389,520.75		\$1,389,520.75		\$1,389,520.75	\$0.00
Arena Bowl Riser replacement for Seating (FY 2026 completion)	\$5,171.44		\$5,171.44		\$5,171.44	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
					\$0.00	\$0.00
<b>Grand Total</b>	<b>\$5,000,000.00</b>	<b>\$2,948,708.79</b>	<b>\$2,051,291.21</b>	<b>\$0.00</b>	<b>\$5,000,000.00</b>	<b>\$0.00</b>

Project is underway       Project is complete, funds are exhausted      Project completion date \_\_\_\_\_

Project yet to be started      Estimated start date \_\_\_\_\_      Estimated completion date \_\_\_\_\_

Please provide a detailed spending summary, goals that were accomplished, and how the expenses benefit the public. If project is yet to be started, provide an explanation.

The Greenville Arena District ("GAD") opened the Arena in 1998 and the Arena had no significant improvements to the Arena bowl since inception. The seating and sound panels were original and were in tremendous need of replacement. Safety of patrons was also in the forefront as a few of the panels have fallen over the years as well broken seats while patrons were sitting in the Arena. In an effort to modernize the facility to benefit all patrons who attend events/graduations/etc the seats and acoustical panels were replaced as well as a small amount of our riser replacement was covered with the use of the Grant Funds. All of these projects significantly upgraded the look and comfortability for patrons as well as increase the sound quality. These improvements have met our intended goal to upgrade the customer/public facing look and feel of the Arena to accomplish a more modern experience for all through acoustics and comfort. Additionally our goal of safety has improved dramatically with the replacement of the ceiling panels, as well as new seating. Our goals have been confirmed as we've received glowing feedback through our post event surveys.

#### Organization Certifications

The Organization certifies that the funds have been expended in accordance with the plan provided to the agency providing the distribution and for a public purpose.

  
 Organization Signature

Director of Finance & Administration  
 Title

Adam Lambright  
 Printed Name

11/21/2025  
 Date