



This form is designed to collect the quarterly and annual expenditure reports required by South Carolina in accordance with Proviso 117.21 of the appropriations act and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution to the designation organization at the end of year quarter and by June 30, 2024.

Contribution Information

Amount	State Agency Providing the Contribution	Purpose
\$250,000.00	P280 - Department of Parks, Recreation, and Tourism	McCullough/Cedarhurst Home & Gardens, repointing & stabilizing brick building

Organization Information

Entity Name	Fork Shoals Historical Society
Address	P O Box 442
City/State/Zip	Pelzer, SC 29669
Website	
Tax ID#	46-1334062
Entity Type	Nonprofit Organization

Organization Contact Information

Name	Anne Peden
Position/Title	Vice Chair
Telephone	864-483-0062
Email	acpeden07@gmail.com

Reporting Period

Reporting Period	Quarter 4: April 1, 2024 - June 30, 2024
------------------	--

Accounting of how the funds have been spent:

Description	Budget	Expenditures					Balance
		Quarter 1	Quarter 2	Quarter 3	Quarter 4	Total	
(Attach additional detail for subgrantees and affiliated nonprofits)							
masonry, stone base, brick repair, and repointing	\$223,559.00		\$0.00	\$57,542.00	\$160,485.00	\$218,027.00	\$5,532.00
site facilities and debris removal	\$851.00		\$0.00	\$260.00	\$3,185.00	\$3,445.00	-\$2,594.00
windows repair replace	\$25,590.00		\$0.00	\$0.00		\$0.00	\$25,590.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
						\$0.00	\$0.00
Grand Total	\$250,000.00	\$0.00	\$0.00	\$57,802.00	\$163,670.00	\$221,472.00	\$28,528.00

Explanation of any unspent funds (to be provided only if unspent funds remain at the end of the fiscal year) :

Although the masons working on the restoration of the brick at McCullough House (1812) have been diligently replacing and repointing the brickwork and rebuilding the chimneys and cornices since Fork Shoals Historical Society received the state funds in November of 2023, they still have six weeks or so left to complete this painstaking and precise rehabilitation of the exterior of the house/inn. When this part of the restoration is completed, the part of rehabilitation designated for the next step, windows, will be quickly addressed. Windows, being in

over

Expenditure Certification

The Organization certifies that the funds have been expended in accordance with the Plan provided to the Agency Providing the Distribution and for a public purpose.

Signature _____
James A Scott III

Printed Name _____

Chair	
Title	
Date	6/25/2024

Continued from front: Windows, being in several states of disrepair, will need to be either restored or replaced with facsimiles of the originals. This part of the work should be completed by the end of 2024, hopefully by the end of October.