

State of South Carolina Fiscal Year Spending Report

This form is designed to collect the information required by South Carolina in accordance with Proviso 117.21 of the appropriations act of 2022 and Executive Order 2022-19. This form must be submitted to the state agency that is providing the contribution for the designated organization. The state agency providing the contribution should use this form to collect fiscal year spending information from the designated organization.

Contribution Information						
Amount	State Agency Providing the Contribution	Earmark name				
60,000	P280 - Department of Parks, Recreation, and Tourism					

	Organization Information
Entity Name	TOWN OF Jenkinsville
Address	7769 State Hwy 215 South
City/State/Zip	Jenkinsville SC 29065
Entity Type	TALVAL

	Organization Contact Information
Contact Name	Gregrey Ginyard Sr
Position/Title	Mayor
Telephone	803-718-6184

		Expenditures				
Description	Budget	Fiscal Year 2024	Fiscal Year 2025	Fiscal Year 2026	Total	Balance
clearing of land		13500			13500	\$0.0
Building Construction .		37500			37500	\$0.0
Concrete sidewalk. Parking lot		7500			1500	\$0.0
Electrician, Electrical SUPPLIES		7100			7100	\$0.0
Projector supplies		8983.50			898350	\$0.0
					\$0.00	\$0.0
					\$0.00	\$0.0
i i					\$0.00	\$0.0
					\$0.00	\$0.0
					\$0.00	\$0.0
					\$0.00	\$0.0
					\$0.00	\$0.0
					\$0.00	\$0.0
					\$0.00	\$0.0
					\$0.00	\$0.0
Grand Total		14,583.5	\$0.00	\$0.00	74.583.50	\$0.0

Project is underway	Project is complete, funds are exhausted	Project completion date _	
			August 2004
Project yet to be started	Estimated start date	Estimated completion date	TILVALLET SALLET

Please provide a detailed spending summary, goals that were accomplished, and how the expenses benefit the public. If project is yet to be started, provide an explanation.

The goal is to create an outdoor space, where the citizens of Jenkinsville and surrounding communities can assemble for things such as outdoor movies, musical performances, family reunions, etc.

The project is 90% complete. Landscaping is the final step to the project completion

Organization Certifications

The Organization certifies that the funds have been expended in accordance with the plan provided to the agency providing the distribution and for a public purpose.

Pregrey Ginyard Sr.
Printed Name

Mayor

6-21-2024